

מזהה	Activity Name	Duration	Start	Finish	Notes	2	3	4	1	2	3	4	1	2	3	4	
						05	06	07	08	09	10	11	12	01	02	03	04
1	Project Name	wks 67.2	01/01/2024	29/04/2025	Dates are for reference only												
2	Manufacturing and Supply	wks 47.6	01/01/2024	14/12/2024													
3	Planning	wks 16	01/01/2024	21/04/2024													
4	Commencing Order	days 0	01/01/2024	01/01/2024	Tentative Date												
5	Effective date	wks 0	01/01/2024	01/01/2024													
6	P & ID Issuing for Approval	days 16	01/01/2024	22/01/2024													
7	Approval of P & ID	days 6	23/01/2024	30/01/2024													
8	QCP Issued for Approval	days 26	01/01/2024	05/02/2024													
9	Approval of QCP	days 6	06/02/2024	13/02/2024													
10	Layout and Cross Section issuing for approval	days 18	31/01/2024	25/02/2024													
11	Approval of Layout and Cross Sections	days 12	26/02/2024	12/03/2024													
12	General Arrangement and Cross Sections (units) Issuing for Approval	days 16	13/03/2024	03/04/2024													
13	Load Plan issuing for Approval	days 12	26/02/2024	12/03/2024													
14	Instrument and Cables Rout Layout Issuing for approval	days 12	13/03/2024	28/03/2024	Sleeves and Grounding												
15	Approval of Load Plan, General Arrangement, Cross Section and Cables Rout Layout	days 12	04/04/2024	21/04/2024													
16	Engineering Plan	wks 27.4	14/02/2024	01/09/2024													
17	Engineering Plan issuing for INGL Approval - including HAZOP & SIL	days 30	14/02/2024	26/03/2024													
18	HAZOP and SIL assessment	days 20	28/02/2024	26/03/2024													
19	Approval of Engineering Plan by INGL	days 10	27/03/2024	09/04/2024													
20	Submission of Engineering Plan to NGA	days 10	10/04/2024	25/04/2024													
21	NGA reviewing and Approval of Engineering Plan by NGA	wks 17.4	30/04/2024	01/09/2024													
22	NGA First Review of Engineering Plan	wks 5	30/04/2024	03/06/2024													
23	Correction and completion of Engineering Plan according to NGA remarks	days 15	04/06/2024	26/06/2024													
24	Submission of final Engineering Plan to NGA	wk 1	27/06/2024	03/07/2024													
25	Approval of Engineering Plan by NGA	days 42	04/07/2024	01/09/2024													
26	Production and Delivery	wks 43.2	31/01/2024	14/12/2024													
27	Mechanical Equipment Producing and Delivery	days 130	31/01/2024	07/08/2024													
28	Electrical Equipment Producing and Delivery	days 130	31/01/2024	07/08/2024													
29	Piping and Skids Fabrication	days 105	13/03/2024	14/08/2024													
30	Workshop Assembly of Skids	days 38	15/08/2024	09/10/2024													
31	Review of Station Documentation	days 5	26/09/2024	06/10/2024													
32	Workshop acceptance Tests of Pre-Assembled Skids FAT	days 4	10/10/2024	15/10/2024													
33	Delivery To Site	emonths 2	15/10/2024	14/12/2024													
34	Submission of Station books for Pre-Fabrication Phase	days 0	07/11/2024	07/11/2024													
35	PRMS Erection On Site	wks 17.2	17/12/2024	15/04/2025													
36	Mechanical and Electrical Erection	wks 10	17/12/2024	24/02/2025													
37	Cold Commissioning	days 10	25/02/2025	10/03/2025													
38	Clearance of Open Issues - which affect safety and/or operation	wks 3	25/02/2025	17/03/2025													
39	Completion Certificate	wks 0	17/03/2025	17/03/2025													
40	Clearance of Punch list for remaining items	wks 4	18/03/2025	14/04/2025													
41	NGA Approval for gassing up and Hot Commissioning	wks 4	18/03/2025	14/04/2025													
42	Take Over Certificate	day 1	15/04/2025	15/04/2025													
43	Hot Commissioning	days 10	16/04/2025	29/04/2025													

